

Doc: GE2.4.8

Project No: D315409 Job No: J433998

18 December 2023

Elberton Property 14 Pty Ltd Level 1, 315 Rokeby Road Subiaco WA 6008

EARTHWORKS COMPLETION REPORT

#57 - 63 GERARD STREET, EAST CANNINGTON

1. INTRODUCTION

At the request of Elberton Property 14 Pty Ltd, representatives from Structerre Consulting have attended the above site to undertake an Earthworks Assessment including the following:

Base Assessment
Fill Assessment
Final Audit
G June 2023;
18 July 2023; and
13 December 2023

The purpose of the assessments was to provide a Site Classification in accordance with AS 2870-2011 "Residential slabs and footings", after completion of subdivisional earthworks #57 – 63 Gerard Street, East Cannington.

Galt Geotechnics have previously conducted a Geotechnical Investigation of the site in November 2022 and provided earthworks recommendations for the Lot (refer to Galt Geotechnics Geotechnical Investigation Report reference J2201245-01 001 R Rev0 dated 30 November 2022).

A copy of the site plan outlining the development is attached to this letter (Appendix 1).

2. INITIAL SITE CLASSIFICATION & RECOMMENDATIONS

Galt Geotechnics Geotechnical Report classified the site as Class "S" in accordance with AS2870-2011, providing the following earthwork recommendations were undertaken:

- Removal of uncontrolled fill, topsoil and unsuitable materials,
- Proof compaction of the excavated base after clearing of topsoils and uncontrolled fills,
- Backfilling with compacted structural fill to final ground levels.

PROJECT No: D315409

JOB No: J433998





3. FIELDWORK AND FIELDWORK RESULTS

TRUCterre consulting

A representative from Structerre attended the site during and after completion of the earthworks and conducted 3 hand auger boreholes to confirm adequate removal of all unsuitable materials and 49 Perth Sand Penetrometer (PSP) tests were performed in accordance with AS 1289 6.3.3 to confirm adequate compaction of the fill and underlying natural ground.

4. CONCLUSION

Based on the information provided by The Client (confirming the recommended earthworks have been completed as per Galt Geotechnics November 2022 Geotechnical Report), and additional site testing conducted by Structerre on 6 June, 18 July and 13 December 2023, the site is considered to be classified as Class "S" as outlined in AS 2870-2011.

This assessment is based on the site condition at the time of testing by Structerre. No allowance has been made for future disturbance for installation of underground services, or additional earthworks by builders or others. Builders should carry out their own compaction checks on a lotby-lot basis, compacting any localised loose areas where necessary.

Please note that the horizontal and vertical limits of the earthworks were determined by others, and as such, Structerre does not provide any comment as to whether these aspects are compliant with the plans and specifications for the project. Structure does not guarantee earthwork construction, nor relieve the earthwork contractor of their responsibility to perform the earthworks in accordance to the contract plans and specifications.

We trust this meets with your requirements. Should you require any additional information, or clarification of the above, please contact the undersigned

For and behalf of

STRUCTERRE CONSULTING

Margie Mortera Geotechnical Assistant Authorised By: David Harding

Employee Title: Geotechnical Supervisor

Appendices:

- 1. Appendix 1 Site plan Provided by the Client
- 2. Appendix 2 PSP Location Plan and PSP Results

References:

- 1. AS3798 2007 Guidelines on earthworks for commercial and residential developments.
- 2. AS1289 Method of testing soil for engineering purposes.
- 3. AS2870 2011 Residential slabs and footings.






PROJECT ADDRESS: #57-63 Gerard St, East Cannington, WA

CLIENT: Eberton Property 14 Pty Ltd

APPENDIX 1 - SITE PLAN PROVIDED BY THE CLIENT





STRUC*terre* consulting

PROJECT ADDRESS: #57-63 Gerard St, East Cannington, WA

CLIENT: Eberton Property 14 Pty Ltd

APPENDIX 2 - PSP LOCATION PLAN AND PSP RESULTS



Job No: J433998 13 December 2023

PERTH SAND PENETROMETER TEST - AS1289 6.3.3

Test No	1	2	3	4	5	6	7	8	9	10	
Location		#57-63 Gerard Street, East Cannington									
Lot No	1	1	1	2	2	3	3	4	4	5	
Level	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	
Retaining Wall	-	*	*	-	*	-	*	-	*	-	
		Blows Per Layer									
0-150	Set	Set	Set	Set	Set	Set	Set	Set	Set	Set	
150-450	18	8	6	18	6	14	6	19	7	18	
450-750	25+R	12	14	25+R	18	25+R	16	25+R	18	25+R	
750-1050		22	24		25+R		25+R		25+R		

- * Denotes testing performed within retaining wall fill.
- R Denotes refusal.

PERTH SAND PENETROMETER TEST - AS1289 6.3.3

Test No	11	12	13	14	15	16	17	18	19	20	
Location		#57-63 Gerard Street, East Cannington									
Lot No	5	5	6	6	7	8	9	10	10	10	
Level	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	
Retaining Wall	*	*	-	*	-	-	-	-	*	*	
		Blows Per Layer									
0-150	Set	Set	Set	Set	Set	Set	Set	Set	Set	Set	
150-450	7	7	20	8	23	18	18	15	11	10	
450-750	13	18	25+R	19	25+R	25+R	25+R	25+R	21	23	
750-1050	25+R	25+R		25+R					25+R	25+R	

- * Denotes testing performed within retaining wall fill.
- R Denotes refusal.



PROJECT ADDRESS: #57-63 Gerard Street, East Cannington CLIENT: Elberton Property 14 Pty Ltd

PERTH SAND PENETROMETER TEST - AS1289 6.3.3

Test No	21	22	23	24	25	26	27	28	29	30	
Location		#57-63 Gerard Street, East Cannington									
Lot No	11	12	13	14	15	16	17	18	19	20	
Level	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	
Retaining Wall	-	-	-	-	-	-	-	-	-	-	
		Blows Per Layer									
0-150	Set	Set	Set	Set	Set	Set	Set	Set	Set	Set	
150-450	18	17	17	17	18	18	19	17	20	22	
450-750	25+R	25+R	25+R	25+R	25+R	25+R	25+R	25+R	25+R	25+R	
750-1050											

- * Denotes testing performed within retaining wall fill.
- R Denotes refusal.

PERTH SAND PENETROMETER TEST - AS1289 6.3.3

Test No	31	32	33	34	35	36	37	38	39	40	
Location		#57-63 Gerard Street, East Cannington									
Lot No	20	21	22	22	23	23	24	25	SL1	SL1	
Level	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	
Retaining Wall	-	-	-	*	-	*	-	-	-	*	
	Blows Per Layer										
0-150	Set	Set	Set	Set	Set	Set	Set	Set	Set	Set	
150-450	17	18	18	12	14	10	19	17	15	10	
450-750	25+R	25+R	25+R	16	25+R	23	25+R	25+R	25+R	23	
750-1050				25+R		25+R				25+R	

- * Denotes testing performed within retaining wall fill.
- R Denotes refusal.




PROJECT ADDRESS: #57-63 Gerard Street, East Cannington

CLIENT: Elberton Property 14 Pty Ltd

PERTH SAND PENETROMETER TEST - AS1289 6.3.3

Test No	41	42	43	44	45	46	47	48	49		
Location		#57-63 Gerard Street, East Cannington									
Lot No	SL1	SL2	SL2	SL2	SL2	SL3	SL3	SL3	SL3		
Level	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L	F:L		
Retaining Wall	*	-	*	*	*	-	*	*	*		
		Blows Per Layer									
0-150	Set	Set	Set	Set	Set	Set	Set	Set	Set		
150-450	9	18	8	8	6	19	7	7	7		
450-750	18	25+R	15	12	14	25+r	14	15	14		
750-1050	25+R		25+R	25+R	25+R		25+R	25+R	25+R		

- * Denotes testing performed within retaining wall fill.
- R Denotes refusal.



Note: Showing approximate test locations only

LEGEND

PSP: Perth Sand Penetrometer Test

BH: Borehole



Zemla Pty Ltd (ABN 71 349 772 837) ATF the Young Purich and Higham Unit Trust trading as Structerre Consulting

1 ERINDALE ROAD, BALCATTA, WA 6021 TEL 9205 4500 FAX 9205 4501 EMAIL: wageotecheng@structerre.com.au

PROJECT:

#57-63 Gerard Street, East Cannington

PROJEC	^{T #:} D315409	CLIENT:	. and . d.d. Direct Lat	_1			
JOB #:	J433998	Elberton Property 14 Pty Ltd					
SCALE:	NTS	Geotechnical Inve	estigation Site Pl	an			
DATE:	13 Dec '23	DRAWN BY: MM	CHECKED BY:	DH			